## Building Regulations Application Response to schedule of additional information/details for: 23/01851/FP

Author: J. Mullaney

between supports.

Date: September 8, 2023

## 1 Structure

- Foundations to be to the approval of the District Building Surveyor
   I confirm that foundatations for the Porch and Extension will be inspected and approved by
   the District Building Surveyor prior to the commencement of any further construction. No
   new foundations are needed for the Utility Room and WC.
- 2. New walls should be suitably bonded to existing walls. i.e., using a proprietary wall starter kit.
  - I confirm that new walls will be bonded to the existing walls using a wall starter kit such as SabreFix Stainless Steel Wall Starter Kit, or similar. [1] A note to this effect has been added to page 7 of the plans and has, where necessary, been added to the Supporting Documentation.
- 3. Wall plates should be strapped to new masonry walls every 2m, using galvanised steel straps at least 1m length.
  - The only reference to wall plates was on the plans for the porch. It has since been realised that they are not required, and so have been removed from the plans.
- 4. Can you confirm the roof span? The proposed 120×47 C16 joists appear slightly under spanned according to the Trada tables, at 2.4 m maximum clear span.

  Thank you for pointing out this oversight. The clear span of the extension (study) is 2.36 m, while the clear span of the rear room is 2.83 m. So while the extension is just within the maximum clear span, the rear room is not. The rear room joists have now been upgraded to 145×47 C24, which have a maximum clear span of 3.1 m. Since the clear span of the extension is close to the maximum clear span for 120×47 C16, these have now been upgraded to C24. The 120×47 C16 floor joists have also now been upgraded to C24, and the plans have been changed to show them supported by sleeper walls with a maximum separation of 2 m
- 5. The new flat roof should be strapped to masonry walls where joists run parallel, across min 3x timbers with noggins every 1800 centres using 1.2m galvanised steel straps.

  A 1.2 m galvanised steel strap has been added to the plans of the roof of the rear room and the study. In the case of the study it is tied to an existing masonry wall, while in the case of the rear room it is tied to the new rear wall. In both cases the straps extend over three joists.

A plan of the substructure of study roof (showing joists, noggins and strap) has been added to the plans.

## 2 Fire safety

- 1. The garage floor level should be a minimum 100 mm below the floor level to the new utility room.
  - The utility floor is approx. 293 mm above the garage floor. This is now shown on the plans and described in Section 3.3.1 of the Supporting Documentation.
- 2. The fire door to the garage from the utility room requires smoke seals and a self-closing device.
  - These have now been added to Section 3.3 of the Supporting Documentation and a note to this effect has been added to the plans.
- 3. The flat roof covering should achieve BROOF(t4) rating. According to the BBA certification (Appendix A) 18 mm plywood with a fully-adhered 1.2 mm ClassicBond Non-reinforced EPDM membrane achieved B<sub>ROOF</sub>(t4) standard when tested to tested to DD CEN/TS 1187:2012, Test 4 and classified to BS EN 13501-5:2005. To ensure this is achieved, the 18 mm OSB under the EPDM has been replaced with 18 mm plywood.

## Materials

[1] Sabrefix Wall Starter Kit Stainless Steel.